

**Storm Water Committee
Meeting Minutes
Wednesday, September 13, 2023**

Attendees:

Emily (Peter Cons)	Angela Muchal
Robert Galati	Jerry Crinella

Pledge

Motion to accept July 12, 2023 Minutes - Made by Angela Muchal - Seconded by Roberta Galati. All in favor.

Minutes

- Reviewed all active projects
 1. Ward Street – Umbriac Construction was declared in default and was confirmed on August 25. Denny Spoke to Umbriac today (913) and there was no update.
 2. Blakely/Lane Streets (PEMA/FEMA project) – We were not awarded funding for the PEMA Grant. Sandi will reapply for the borough. Estimates will stay the same.
 3. Bridge Street – The grant deadline was extended. We received the Chapter 5 permit. The bids are out and will be opened September 28.
 4. Pump Stations – The pumps are on back order (10-12 weeks).
 5. 4th and Sturges – Denny provided estimates for the borough. Sandi is preparing the LSA grant.
 6. MS4/PRP Plan- Mia has the updated document and we need to sign and submit before 9/30/23.
 7. Veterans Drive – Denny prepared a cost estimate and we will have Sandi submit a grant application.
 8. Sand St and Grassy Island Ave – Materials were ordered on 8/22. It will take 6 weeks to get all the materials.
 9. 813 Lawler Dr.- (Paris Ligi) Denny provided an estimate. The solicitor did a title search and found no easement for the borough. One is required in order to continue.
 10. Second and Hands Streets (sewer) – This project will be combined with the Sturges Street project and a grant application will be submitted. The combined costs is \$548,000.
 11. 1st Ave. (Holy Ghost) – Awarded to Linde Corp.
 12. Sunset and Grassy Island Ave. – This project will become a change order to one of the other projects.
 13. Winthrop Street – Met with LVHA on 7/25. An outfall submission was prepared and may have already been submitted.
 14. JYSA Drainage – Awarded to Linde Corp.
 15. Misc Inlet repairs – Denny met with PennDot on 7/28. PennDot will reply on whether they will repair any of the inlets.
 16. Brennan Street – Needs to be discussed at the next work session. The issue is the amount of water coming from Hill Street and the stripped mountain. Pictures were sent to Emily and Denny.
 17. 7 Misc Projects – Applied for LSA grant
 18. Hill and Constitution – Needs to be raised on the priority list. Emily thinks it might be able to be combined into a project including other streets (i.e. Brennan St & Olga St)

19. Ferdinand Street – Engineer is finishing the design and permit process.
Attorney Chris Szewczyk will need to work on the easements – **No Update**
20. Olga Street – The design is complete, but the plan will not be completed until after funding is approved. **No Update**
21. MaryJo Drive – This is a sanitary sewer project. **No Update**
22. The Walsh Street pump estimate is \$73,000. We need to research flood mitigation grants. **No Update**

New Business

None

Public Comment

None

Motion to adjourn

Made by Angela Muchal - Seconded by Roberta Galati – All in favor

Next Meeting

Oct 11, 2023 6:00 PM at Jessup Borough Building