

**Storm Water Committee
Meeting Minutes
Wednesday, October 11, 2023**

Attendees:

Emily (Peter Cons)

Robert Galati

Jerry Crinella

Pledge

Motion to accept September 13, 2023 Minutes - Made by Robert Galati -
Seconded by Jerry Crinella. All in favor.

Minutes

- Reviewed all active projects
 1. Ward Street – Paving is complete. Chris is working with the bonding company.
 2. Blakely/Lane Streets (PEMA/FEMA project) – No update.
 3. Bridge Street – Awarded to the low bidder. Notice to proceed was not yet given because all contractor submittals have not yet been received.
 4. Winton Pump Stations – Project not yet started because the pumps are still on back order.
 5. 4th and Sturges – No update - Denny provided estimates for the borough. Sandi is preparing the LSA grant.
 6. MS4/PRP Plan- the 2023 plan was submitted.
 7. Veterans Drive – The inlet was located and cleaned out. Pavement was repaired. Periodic cleaning will need to be scheduled.
 8. Sand St and Grassy Island Ave – The project was started but put on temporary hold. A gas line was found to be too high and the gas company will be on site within 2 weeks. The site has been secured in the meantime.
 9. 813 Lawler Dr.- (Paris Ligi) No easement was found, but Denny is continuing to develop a cost effective plan.
 10. Second and Hands Streets (sewer) – No update - This project will be combined with the Sturges Street project and a grant application will be submitted. The combined costs is \$548,000.
 11. 1st Ave. (Holy Ghost) – Awarded to Linde Corp. awaiting contractor submittals.
 12. Sunset and Grassy Island Ave. – No update. Would like to treat as a change order to n current project
 13. Winthrop Street . An outfall submission was submitted – awaiting feedback.
 14. JYSA Drainage – Awarded to Linde Corp. – in progress
 15. Misc Inlet repairs – Not all inlets need to be prepared. Some just need cleaning. Deny will create an itemized list.
 16. Brennan Street – Plans sent to the developer for feedback and approval. Still need a short-term fix designed. The long-term plan includes a project encompassing Brennan Street McDermott Street and Hill Street.
 17. 7 Misc Projects – We need the projects prioritized
 18. Hill and Constitution – No update - Needs to be raised on the priority list. Emily thinks it might be able to be combined into a project including other streets (i.e. Brennan St & Olga St)
 19. Ferdinand Street – No Update - Engineer is finishing the design and permit process. Attorney Chris Szewczyk will need to work on the easements

20. Olga Street – No Update - The design is complete, but the plan will not be completed until after funding is approved.
21. MaryJo Drive – No Update - This is a sanitary sewer project.
22. - Walsh Street Pump Station - No Update - Estimate is \$73,000. We need to research flood mitigation grants.

New Business

None

Public Comment

None

Motion to adjourn

Made by Robert Galati - Seconded by Jerry Crinella – All in favor

Next Meeting

Jan 10, 2024 6:00 PM at Jessup Borough Building